


Overview





- 11-mile extension of Trolley Blue Line
- Old Town Transit
 Center to Westfield
 UTC
- Nine new stations (five with parking)



Project Funding





Half-cent sales tax

52%
















Benefits to Economy and Environment



MID-COAST CORRIDOR

\$1 Million Invested \$2.3 Million In Benefit




Reduces green house gases



Reduces daily VMT by 137,000



8,600 fewer daily automobile trips





When service begins



- 21,000 new daily boardings north of Old Town
- 15 minute headways on opening day; 7.5 minute headways in 2030
- Service coordinated with buses at transit centers
- Barrier free system roving fare inspectors and security
- All stations and parking areas will have CCTV and PA system



Construction Overview





Relocate utilities



Bridges/Viaducts



Track work and systems



Build stations and supporting infrastructure



Start-up and testing



Construction Overview



MID-COAST CORRIDOR TRANSIT PROJECT

	2016	2017	2018	2019	2020	2021									
Construction Activity	1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7 8 9 10 11 1	1 2 3 4 5 6 7 8 9 10 11 12	1 2 3 4 5 6 7 8 9 10 11 12									
Early Utilities	EARLY UTILITI	ES													
LRT Construction		LRT Construction													
Retaining Walls		RETAINING WALLS													
Viaducts		VI	ADUCTS (I-5 to UTC)												
Stations		STATIONS													
Track															
Systems			SYSTEMS												
Testing & Startup					8	TESTING & STARTUP									



Construction Overview




- Construction hours generally M-F, 7 a.m. 5 p.m.
- Night and weekend work where needed
 - Genesee Ave. mostly night/weekend work
- Right-of-way acquisition in process
- Traffic Management Plans
- Noise permit
- Dust mitigation



Genesee Avenue Construction





<u> </u>	2016	2017				2018								\Box	2020						2021								
Month	1 2 3 4 5 6 7 8	9 10 11 12	1 2 3 4	5 6 7	8 9 10	11 12	1 2	3 4	5 6 7	8 9	10 11 12	1 2	3 4	5 6	7 8	9 10 1	12 1	2	4 :	5 6	7 8	9 10 1	11 12	1 2	3 4	5 6	7 8	8 9 1	0 11 12
Underground Utilities	UND																												
Widening																													
Viaduct			VIADUCT																										
Track and Systems																	TRA	ACK	AND	SY	STE	MS							

Traffic Control Plan



CURRENT PLAN: Night Work with Lane Closures

- Limited impacts to commuters during day rush hours
- Lane closures at night, M-F

ACCELERATED PLAN: Full Street Closure Nights & Weekends

- Limited impacts to commuters during day rush hours
- Accelerates the work schedule
- Detours during nights and weekends




Lane Closures



Phase 1: Utility Relocation

DAY


Northbound



Southbound

NIGHT

Northbound



Southbound




Lane Closures



Phase 2: Road Widening

DAY


Northbound



Southbound

NIGHT

Northbound



Southbound




Lane Closures



Phase 3: Viaduct

DAY


Northbound



Southbound

NIGHT

Northbound



Southbound



Alternative Routes





Executive Drive Station







Stay Informed



Web page

KeepSanDiegoMoving.com/midcoast

Email

midcoast@sandag.org

Phone

(877) 379-0110





